

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20221062

Address: 904 NW PRYOR RD, LEES SUMMIT, MO 64081908 NW PRYOR RD, LEES SUMMIT, MO 64081900 NW  
PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:              | Inspector:   | Outcome: | Date:                 |
|--------------------------|--|----------|-----------------------|
| <b>Site Visit</b>        | Eric Sharp   | Partial  | Monday, July 18, 2022 |
| Informational:<br>1 Misc | No utility work or grading being done today. RP 4-6-22   |          |                       |
| Informational:<br>2 Misc | Chlorinated they water line. Tyler's crew was laying conduit for electrical the rest of the day. RP 4-11-22                                |          |                       |
| Informational:<br>3 Misc | Dechlorinated the water line. Tyler's crew laid conduit for Evergy the rest of the day. RP 4-12-22   |          |                       |
| Informational:<br>4 Misc | Pulled first Bac T sample and delivered to Keystone Laboratories for testing. Tyler's crew still working on conduit for Evergy. RP 4-13-22 |          |                       |
| Informational:<br>5 Misc | Pulled second sample for Bac Testing, no other work being done on site today. RP 4-14-22   |          |                       |
| Informational:<br>6 Misc | Tyler's crew worked on a different site today. No work being done today. RP 4-15-22  |          |                       |
| Informational:<br>7 Misc | Second Bac T sample passed testing. Dirt crew is on site grading for the removal of the retaining wall. RP 4-18-22                         |          |                       |
| Informational:<br>8 Misc | Contractor started dismantling the retaining wall. RP 4-19-22  |          |                       |

Informational:

9 Misc

John from ESS started assembling the new retaining wall. Mike from CFS Engineering is doing the third party inspections for the wall. RP 4-21-22

Informational:

10 Misc

John's crew still building the retaining wall. RP 4-22-22

Informational:

11 Misc

No work being done today. 4/28/22 ES

Informational:

12 Misc

Rudy's crew began working on water service lines before being rained out. 4/29/22 ES

Informational:

13 Misc

Rudy's crew working on water services and storm line B. 5/3/22 ES

ESS doing dirt work. 5/9/22 ES

ESS doing dirt work. 5/10/22 ES

ESS doing dirt work. 5/11/22 ES

Could not perform sanitary sewer tests today as lot was too wet and muddy for Jeremiah to get his truck into the area. 5/27/22 ES

No site work being done today. Had to call off sewer testing as unable to get truck or equipment back to manholes. 5/31/22 ES

Jeremiah with ESS was onsite performing sanitary sewer inspections. 6/6/22 ES

ESS has a dirt crew on site working on compacting site and putting Tensar TriAx TX5 geogrid with aggregate down. 6/6/22 ES

ESS working on grading and compacting aggregate for sub base. 6/7/22 ES

No work being done today with rain last night. 6/8/22 ES

Electrical contractors working today. 6/10/22 ES

ESS on site working on grading and staking sub base. 6/13/22 ES

Did proof roll on curbs with ESS, ESS crew working on cutting curbs and dumpster pad footings. 6/15/22 ES

Water was onsite today performing camera testing and ESS crew clearing aggregate from grading. 6/16/22 ES

ESS putting in curbs. Water on site performing camera testing. 6/17/22 ES

ESS working on curbs. 6/20/22 ES

Informational:

14 Misc

Crews working on building pad sites. 7/15/22 ES

Crews working on building pad site. 7/18/22 ES

**Comments:**