

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20215064

Address: 3713 SW MARYVILLE PL, LEES SUMMIT, MO 640823715 SW MARYVILLE PL, LEES SUMMIT, MO
640823717 SW MARYVILLE PL, LEES SUMMIT, MO 640823711 SW MARYVILLE PL, LEES
SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Monday, July 18, 2022

Corrective Action Required:

1	Misc	-NAIL EXTERIOR SHEATHING CS-PF AT REAR ALL UNITS PER PLANS
		UNIT 3717: OK TO INSULATE AND ROCK
		UNIT 3715:OK TO INSULATE AND ROCK
		UNIT 3713: -min 16" oc stud spacing at walls with LIB bracing, see laundry -protect all NM within 6' of attic entry -move outlets out from behind fur out at basement den -complete bath exhaust fan duct basement bath -fireblock vertical to horizontal at furred down soffit ends basement -seal all top plate penetrations at basement bedroom -(3) 2x10 at basement stairs per plans
		UNIT 3711: OK TO INSULATE AND ROCK, SCREW PATTERN INSPECTION REQUIRED FOR GB BRACING LOCATIONS BEFORE MUD AND TAPE

Comments: