

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20201467  
Address: 1425 SW WARD RD, LEES SUMMIT, MO 640811515 SW WARD RD, LEES SUMMIT, MO 640811000 SW WINTHROP DR, LEES SUMMIT, MO 64081930 SW SCHERER RD, LEES SUMMIT, MO 640821401 SW WARD RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Coliform Test 2</b>	Nick Lightner	Passed	Tuesday, July 19, 2022

Informational:

1 Misc 6-14-22 AN second round of samples taken . 4 samples

Corrective Action Required:

2 Misc 6-15-22--- 6-21-22 AN first round of samples fail both mains . Will have to flush and chlorinate the both mains again

Informational:

3 Misc 6-21-22 AN holthouse is flushing both mains and chlorinating again

Informational:

4 Misc 7-13-22 RH. Contractor provided water samples for 4 locations. Samples were brought to Keystone laboratories to be tested. Results will be sent to Tom Taylor after samples are tested.

On Thursday, 7-14-2022. I acquired 2nd water sample for testing and took it to Keystone test lab.

Informational:

5 Misc On Friday, 7-15-2022. Test results for water sample taken on Wednesday 7-13-2022 came in and were passing free from any contamination.

A 2nd sample was taken today and taken to Keystone Lab for testing.

Informational:

6 Misc On Monday, 7-18-2022. Water sample results from Thursday 7-14-2022 are in

and passed bacteria and water testing for this project.

**Comments:**