

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20216103  
Address: 2023 SW HOOK FARM DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Mitchell Schwarz	Failed	Tuesday, July 19, 2022

Corrective Action Required:

1	Misc	House locked could not be not enter. 7/15/22
		-address garage portal frame not framed to plans -add rafter to ceiling joist connections throughout -
		-address great room exterior wall greater than 12' framed 2x4 (fix to engineer letter specifications)
		-(2) 1/2 though bolts at each deck post to beam connection -nail exterior sheathing to plans

**Comments:**