

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20202637
Address: 1001 SE BAILEY RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---------------------------------|------------|----------|------------------------|
| Miscellaneous Inspection | Robb Popp | Partial | Tuesday, July 19, 2022 |

Corrective Action Required:

1 Misc

Pre final

Area A

-Complete mister for dust collection and provide covers at machine hook ups

-Provide restroom signage

-Complete restroom mirrors and access panels

-Provide all room signage

-Mechanical room-secure mc at switch, provide cover plates at BMS and at ceiling

-A108 seal gap outside of electrical outlet at sink,

A2

-202,203- cover plates

-215- remove covers on sprinkler heads

-206/ cover plates

B1

-Provide signage at electrical, label panels and panel schedules throughout

-Protect gas lines in cabinets at science rooms

-Ensure 40" to reflective surface at restrooms

- Secure electrical and complete BMS boxes at mechanical
- Provide access panel covers at restrooms

B2

B214 bad gfci receptacles 2 locations

C!

- Provide all signage and panel schedules at electrical rooms
- C115D complete shower grab bars
- Protect in cabinet gas lines at science rooms
- Install restroom mirrors in gang bathrooms
- Mechanical room-finish BMS boxes, secure electrical, seal abandoned sleeve in rated wall
- C105 secure receptacle near mop sink

C2

- Complete BMS and secure electrical
- C208-missing grab bars
- C209-complete electrical and rooftop
- C200A- cover plates
- C219-cover plates
- C217,217A,217B-complete electrical
- C216-complete plumbing
- C215-incomplete

D

- 101 open boxes for shades at perimeter
- 103 open box for shades
- 108- label panels/schedules
- 110A-complete restroom
- 106- signs at riser room, open j boxes, secure mc, complete electrical

E

- 121- missing knockout
- 120- cover plates, identify ground at terminal bar
- 119- dead fronts, schedules, labels at panels, cover plate
- E115- grab bars at wrong location, access panel covers
- 116-cover plate at pull box, grab bars wrong locations, access cover, missing escutcheons, lower shower seat
- 117-grab bars, shower seat, complete electrical at vestibule
- 123 and 124 -complete tile and electrical, grab bars

F

Aux gym-Escutcheon

G

05-cut drain 1" above flood level

113-cover plate, correct gap at box

108D missing mirror

107- cover plates at BMS/fire, label panels, schedules

Comments: