

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20215290  
Address: 2200 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Curb Construction</b>	Eric Sharp	Partial	Tuesday, July 19, 2022

Informational:

1 Misc

ESS crew working on base for curb line. 6/3/22 ES

Spoke with Cody this morning, they plan on working on finishing up aggregate base and getting curbs in starting next week weather permitting. 6/8/22 ES

ESS was working on geogrid and aggregate base. 6/9/22 ES

ESS continued working on geogrid and aggregate base. 6/10/22 ES

ESS working on geogrid and aggregate base near Lowenstein Dr and Black Twig Cir. 6/13/22 ES

ESS was working on geogrid and aggregate base. 6/14/22 ES

ESS working on curbs. 6/16/22 ES

ESS doing cleanup on curbs. 6/17/22 ES

Crew working on curbs/inlets. 7/7/22 ES

Crew working on completing inlets on Lowenstein and framing up valley

gutter and curbing for west side of BlackTwig Cir. 7/8/22 ES

Lowenstein curb inlets and west side of BlackTwig Cir valley gutter and curbs  
framed up and ready to pour. 7/11/22 ES

Informational:

2            Misc

Backfilling curbs. 7/19/22 ES

**Comments:**