CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20214153 Address: 2150 NW LOWENSTEIN DR, LEES SUMMIT, MO 640812100 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Aggregate Base	Eric Sharp	Partial	Wednesday, July 20, 2022
Informational:			
1 Misc Informational:	They laid over 1,000 tons AB3 6 inches thick for Black Twig. RP 12-14-21		
2 Misc Informational:	They laid 6 inches of AB3 for building #2 parking lot. RP 12-15-21		
3 Misc	Spoke with Cody this morning. They plan on starting on the sub grade stabilization on Black Twig Cir early next week. 6/8/22 ES Sub grade stabilization pass proof roll, ready to begin aggregate layer. 6/17/22 ES		
	EES began laying and compacting aggregate. 6/20/22 ES		
	Performed proof roll with ESS and CFS 20.24 ton load. 7/16/22 ES		
	Seal-O-Matic laying 3" of Type 2 base asphalt on Black Twig and North parking lot. 7/20/22 ES		

Comments: