

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20214153

Address: 2150 NW LOWENSTEIN DR, LEES SUMMIT, MO 640812100 NW LOWENSTEIN DR, LEES SUMMIT, MO
64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Stabilized Subgrade	Eric Sharp	Partial	Wednesday, July 20, 2022

Informational:

1 Misc

They laid down 12 inches of Portland Cement at 6% moisture for Black Twig.
RP 12-13-21

Seal-o-matic was onsite performing sub base stabilization on upper part of Black Twig Cir and parking lot behind northern apartment. CFS was onsite doing compaction testing. Initial tests were coming back at all above 96% compaction and 6% moisture content. 6/16/22 ES

Performed proof roll on parking lot on north side of apartments. Passed.
6/17/22 ES

ESS began laying and compacting aggregate on stabilized sub grade today.
6/20/22 ES

Seal-O-Matic doing sub base stabilization. 7/19/22 ES

Seal-O-Matic finished tilling in cement treatment for base. ESS working on cutting grade. Will proof roll 7/21 pm. 7/20/22 ES

Comments: