

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20214153

Address: 2150 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081
2100 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	Eric Sharp	Partial	Wednesday, July 20, 2022

Informational:

1 Misc

Seal-O-Matic laid down 1,078 tons 3 inches thick of APWA Type 2 R for the base layer on Black Twig and the parking lot for apartment 1. They will do apartment 2 tomorrow. Mike Simpson was on site doing compaction testing. RP 12-22-21

Informational:

2 Misc

Seal-O-Matic laid 792 tons 3 inches thick of APWA Type 2 R asphalt for the first base lift. Mike Simpson from CFS was on site for compaction testing. RP 12-23-21

Informational:

3 Misc

Performed proof roll with 20.24 ton load on northern parking lot and all of Black Twig Cir. Only area with issue was Far East end near connection to existing parking lot where a sprinkler had saturated the ground. 7/16/22 ES

Seal-O-Matic put down 3" of Type 2 R asphalt for first base along northern apartment parking lot and Black Twig Cir. 7/20/22 ES

Comments: