

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20220363
Address: 3990 SW FLINTROCK DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Grading/Excavation/Fill Inspection	Diana Johnson	Partial	Wednesday, July 13, 2022

Informational:

1 Misc

On 2.28.2022 Monday contractor, Randy Spalding Excavation began mass grading throughout the project site.

On 3.1.2022 contractor continued to mass grade throughout the site.

On 3.2.2022 contractor continued to mass grade the project site.

On 3.3.2022 Thursday contractor mass grading/excavated the project site.

On 3.4.2022 Friday contractor did some fine grading throughout the project site.

On 3.9.2022 Contractor has stopped grading and is mobilizing equipment to move to another project.

Informational:

2 Misc

On 6.16.2022 Spalding is grading/excavating in the roads and where pavement will eventually go.

On 6.17.2022 Spalding is grading throughout the site.

Comments: