

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20214936
Address: 1745 SE HAMBLEN RD, LEES SUMMIT, MO 640821800 SE RANSON RD, LEES SUMMIT, MO 640821001 SE BAILEY RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Tom Taylor	Partial	Wednesday, July 20, 2022

Informational:

1 Misc

On Monday, 4-11-2022, Site Rite Construction broke ground installing MH A-2 and approx 20 LF of 15" sanitary pipe.

On Tuesday, 4-12-2022, Site Rite resumes sewer installation. Contractor placed approx 140 LF of sanitary pipe and back filled small area. Contractor breaking approx 1' of rock.

Informational:

2 Misc

Site Rite is installing pipe ; they are hitting a lot of rock getting about 4 sticks of pipe a day.

Informational:

3 Misc

Site rite is still hitting a lot of rock. Just installed a MH. Are expecting 3-4 sticks of 15" pipe today.

Comments: