

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20214758  
Address: 1270 SE BROADWAY CIR, LEES SUMMIT, MO 640811300 SE RANSON RD, LEES SUMMIT, MO 640811001 SE BAILEY RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Curb Construction</b>	Tom Taylor	Partial	Wednesday, June 22, 2022

Informational:  
1 Misc On Monday 5-23-2022, Amino brothers formed and poured approx 280 LF of CG-1 curb at the intersection of Hamblen & Bailey. Contractor also poured concrete full depth for roads pavement.

Informational:  
2 Misc On Wednesday, 6-15-2022. Amino Brothers formed curb radius's on Cape st for the intersection for the far south entrance.

On Thursday, 6-16-2022. Amino Brothers Formed and installed CG-1 curbing at both the Cape Drive entrances. One at the far sW edge of the project and the other at the NW edge at the roadway tie-ins.

Informational:  
3 Misc On Friday, 6-17-2022. Amino Brothers completed approx 1,200 LF of CG-1 curb for the front entrance of the school.

Informational:  
4 Misc On Wednesday, 6-22-2022 Amino Brothers formed and poured CG-1 curb and (3) throats at the east end of the lane widening.

Informational:  
5 Misc On Monday, 6-27-2022. Amino Brother formed and placed CG-1 curbing on bailey and on Broadway on and also the entrance for the west entrance of the school.

**Comments:**