

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816) 969-1200 FAX (816) 969-1201

# STOP WORK ORDER

**ANY UNAUTHORIZED PERSON REMOVING THIS NOTICE WILL BE PROSECUTED**

---

**Permit #:** PRRES20215320  
**Address:** 2118 SW RED BARN LN, LEES SUMMIT, MO 64082

---

Any person who shall continue work after having been served with a stop work order, except such work as that person is directed to perform to remove a violation or unsafe condition, shall be subject to penalties as prescribed by law.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Mitchell Schwarz	Failed - Stop Work	Thursday, July 14, 2022

Corrective Action Required  
1 Misc

- address ceiling joists and hip rafter in master bed over notched(items covered)
- roof supports not to land on 2x12's in master bath per plans
- complete bath fans vent to exterior throughout
- address lvl above bed 2 over notched at bearing ends(covered)
- solid block under cantilever in basement (covered)
- address deck post to beam connection

Corrective Action Required  
2 Misc

drying wall being hung stop work issued.

**Comments:**