

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20220445
Address: 900 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Aggregate Base	Eric Sharp	Passed	Thursday, July 21, 2022

Informational:

1 Misc

ESS on site working on getting geogrid down and aggregate base on top.
6/13/22 ES

ESS on site working on finishing laying aggregate, grading and compacting.
6/14/22 ES

Performed proof roll with Cody from ESS using 20.05 ton load of rock. 6/15/22
ES

Performed proof roll on remaining section of Black Twig Cir w/ 20.12 tons of
rock. Passed 6/17/22 ES

ESS laying and compacting aggregate. 6/20/22 ES

ESS working on final grading preparing for base asphalt. 7/15/22 ES

Performed proof roll with 20.24 ton load on northern parking lot and all of
Black Twig Cir. Only area with issue was Far East end near connection to
existing parking lot where a sprinkler had saturated the ground. 7/16/22 ES

Seal-O-Matic laying 3" of Type 2 base asphalt on Black Twig. 7/20/22 ES

Seal-O-Matic laying 2" of Type 2 R base asphalt on Black Twig. 7/21/22 ES

Comments: