

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20215387

Address: 914 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081932 NW BLACK TWIG CIR, LEES SUMMIT, MO  
64081900 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Stabilized Subgrade</b>	Eric Sharp	Passed	Thursday, July 21, 2022

Informational:

1 Misc

ESS was onsite grading Black Twig preparing for grid and aggregate sub base.  
6/9/22 ES

ESS continued work on Black Twig Cir. 6/10/22 ES

ESS laid down geogrid and started covering with rock and grading. 6/13/22 ES

ESS continued work on Black Twig Cir. 6/14/22 ES

Performed proof roll with Cody from ESS, had one section ~100' from station  
20+40 to 21+40 proof rolled from station 17+50 to Lowenstein Dr and all other  
areas passed. 6/15/22 ES

Seal-o-matic was onsite performing sub base stabilization on upper part of  
Black Twig Cir. 6/16/22 ES

Performed a proof roll on Black Twig Cir. Passed. 6/17/22 ES

ESS laying and compacting aggregate on top of stabilized sub grade. 6/20/22  
ES

ESS grading base preparing for base asphalt this week. Looking to proof roll tomorrow. 7/11/22 ES

ESS grading base rock preparing for asphalt. Will proof roll 7/15 and then look to start paving 7/16. 7/14/22 ES

Seal-O-Matic laying 3" of Type 2 R base asphalt on Black Twig. 7/20/22 ES

Seal-O-Matic laying 2" of Type 2 R base asphalt on Black Twig. 7/21/22 ES

**Comments:**