CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20214153

Address: 2150 NW LOWENSTEIN DR, LEES SUMMIT, MO 640812100 NW LOWENSTEIN DR, LEES SUMMIT, MO

64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Grading/Excavation/Fill Eric Sharp Partial Thursday, July 21, 2022
Inspection

Informational:

1 Misc ESS backfilling curbs and final grading on parking lot area. 7/15/22 ES

Performed proof roll with ESS and CFS 20.24 ton load. 7/16/22 ES

ESS grading along south parking lot of apartments. 7/18/22 ES

Seal-O-Matic doing sub base stabilization and ESS continues working on

grade on south parking lot of apartments. 7/19/22 ES

Seal-O-Matic finished tilling in cement treatment for sub base, ESS working

on grading. 7/20/22 ES

ESS grading parking lot area in prep for proof roll. 7/21/22 ES

Comments: