

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20215083
Address: 2031 SW HOOK FARM DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Thursday, July 21, 2022

Corrective Action Required:

1 Misc

- complete furr out wall in laundry and fire block
- fire block master / great room wall to ceiling space seal gaps see master entry
- secure and protect gas line at fire place
- complete gas line installation

OK to insulate do not cover any items still in need of inspection

Comments: