

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20210734
Address: 1514 SW HEARTWOOD DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Shawn Hoffman	Failed	Thursday, July 21, 2022

Corrective Action Required:

1	Misc	-Provide 2 rows 16d sinkers 3" oc at plate to header at PFH -Identify metallic gas line bonding conductor at both ends-clamp needs to be accessible after finish. -Provide angle brackets at end joists of deck -Provide (2) 1/2" through bolts at all post to beam deck connections -Anchor column base near furnace, under suspended slab, and stairway
---	------	---

OK to insulate

Comments: