



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20110161, Building Permit - Commercial
Address: 1170 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	John Borns	Not Ready	Friday, March 11, 2011

Corrective Action Required

- | | | |
|---|------|----------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | MISC | PVC AND COPPER PLUMBING PIPE LESS THAN 1-1/2" FROM FACE OF FRAMING NOT PROTECTED BY SHIELD PLATES AT OPEN PORTIONS OF WALL |
| 2 | MISC | COPPER PIPING NOT PROTECTED FROM STEEL STUD EDGE AT ONE OR MORE LOCATION. |
| 3 | MISC | MC ELECTRICAL CABLE NOT SECURED WITHIN 12" OF ENTRY TO SOME BOXES |
| 4 | MISC | STUD AT MEN'S RR S.E. NOT REINFORCED TO COMPENSATE FOR REMOVED SECTION OF FLANGE |
| 5 | MISC | CLEANOUT AT MAIN PLUMBING STACK MUST BE USABLE; REINFORCE STUD IF PORTION OF FLANGE MUST BE REMOVED. INSTALL ACCESS PANEL BEFORE FINAL INSPECTION. |
| 6 | MISC | CLARIFICATION REQUIRED ON WALL TYPE "4A" DESIGNATED AS "FIREWALL" |
| 7 | MISC | PROPERTY LOCKED; NO ACCESS FOR INSPECTION. |

Comments: