

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20215290
Address: 2200 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Eric Sharp	Passed	Friday, July 22, 2022

Informational:

1 Misc

ESS crew working on base for curb line. 6/3/22 ES

Spoke with Cody this morning, they plan on working on finishing up aggregate base and getting curbs in starting next week weather permitting. 6/8/22 ES

ESS was working on geogrid and aggregate base. 6/9/22 ES

ESS continued working on geogrid and aggregate base. 6/10/22 ES

ESS working on geogrid and aggregate base near Lowenstein Dr and Black Twig Cir. 6/13/22 ES

ESS was working on geogrid and aggregate base. 6/14/22 ES

ESS working on curbs. 6/16/22 ES

ESS doing cleanup on curbs. 6/17/22 ES

Crew working on curbs/inlets. 7/7/22 ES

Crew working on completing inlets on Lowenstein and framing up valley

gutter and curbing for west side of BlackTwig Cir. 7/8/22 ES

Lowenstein curb inlets and west side of BlackTwig Cir valley gutter and curbs framed up and ready to pour. 7/11/22 ES

Informational:
2 Misc

Backfilling curbs. 7/19/22 ES

Curb construction completed including approach and entrance to cell tower road. 7/22/22 ES

Comments: