

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20214153

Address: 2150 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081
2100 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Aggregate Base	Eric Sharp	Partial	Tuesday, July 26, 2022

Informational:

1 Misc

They laid over 1,000 tons AB3 6 inches thick for Black Twig. RP 12-14-21

Informational:

2 Misc

They laid 6 inches of AB3 for building #2 parking lot. RP 12-15-21

Informational:

3 Misc

Spoke with Cody this morning. They plan on starting on the sub grade stabilization on Black Twig Cir early next week. 6/8/22 ES

Sub grade stabilization pass proof roll, ready to begin aggregate layer. 6/17/22 ES

EES began laying and compacting aggregate. 6/20/22 ES

Performed proof roll with ESS and CFS 20.24 ton load. 7/16/22 ES

Seal-O-Matic laying 3" of Type 2 base asphalt on Black Twig and North parking lot. 7/20/22 ES

ESS performed a proof roll on south apt parking lot with 19.91 ton load. 7/21/22 ES

ESS laying aggregate base down on South parking lot. 7/22/22 ES

Comments: