

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20220089  
Address: 4417 SW GRINDSTONE CIR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Electrical Service Inspection</b>	Patrick Schonfeldt	Failed	Tuesday, July 26, 2022

Corrective Action Required:

1	Misc	-separate neutrals and grounds and remove panel bonding screw at basement sub panel -attach GEC to UFER ground -Ampacity adjustment for SE cables installed in attic space is required. Refer to NEC 334/338, 310.15(B)(7)
---	------	--

**Comments:**