

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20214053
Address: 2020 SW HOOK RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Aggregate Base	Diana Johnson	Partial	Friday, July 22, 2022

Informational:
1 Misc On 3.22.2022 No Activity today due to the rain.

On 7.8.2022 Spalding installed rock sub-grade on top of chemical stabilization after using a 20.16 ton tandem truck to perform proof roll and pass proof roll on 7.7.2022

Informational:
2 Misc On 7.22.2022 Superior Bowen applied 1,432.03 tons of Type 5 RC 40% base asphalt

On 7.23.2022 Superior Bowen applied 830.15 tons of Type 5 V surface asphalt. Testing by CMTG Testing.

Comments: