

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20215064
Address: 3713 SW MARYVILLE PL, LEES SUMMIT, MO 640823715 SW MARYVILLE PL, LEES SUMMIT, MO
640823717 SW MARYVILLE PL, LEES SUMMIT, MO 640823711 SW MARYVILLE PL, LEES
SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Wednesday, July 27, 2022

Corrective Action Required:

1 Misc

-NAIL EXTERIOR SHEATHING CS-PF AT REAR ALL UNITS PER PLANS (NOT DONE,
SEE PLANS/ IRC R602.10.6.4 FOR DETAIL AND NAILING PATTERN)

UNIT 3717: OK TO INSULATE AND ROCK (GB SCREW PATTERN APPROVED
7/18/22)

UNIT 3715:OK TO INSULATE AND ROCK (GB SCREW PATTERN APPROVED
7/18/22)

UNIT 3713:OK TO INSULATE AND ROCK, SCREW PATTERN INSPECTION
REQUIRED FOR GB BRACING LOCATIONS BEFORE MUD AND TAPE

UNIT 3711: OK TO INSULATE AND ROCK, SCREW PATTERN INSPECTION
REQUIRED FOR GB BRACING LOCATIONS BEFORE MUD AND TAPE

Comments: