

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20215409  
Address: 940 NW PRYOR RD, Unit:A, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Occupancy Inspection - Codes Commercial</b>	Robb Popp	Failed	Wednesday, July 27, 2022

Corrective Action Required:

1	Miscellaneous Correction	-Upload Health Department report to portal -Provide certification that fireproofing is installed to proper thickness-obtain letter and upload to portal -Provide screening at CO2 tank at exterior to conceal tank -Seal all through floor penetrations ( floor sinks & floor drains ) with approved material-per UL1479 and ASTM E84 -Cut drain pipes to 1" above flood level rim -Label panel, complete panel schedule -Secure water line feeding ice machine -Provide backflow device for carbonated beverage dispenser use ASSE 1022 -Provide plumbing protection at sink per IPC 404.3 -Provide GFCI Protection at all kitchen receptacles -Accessible toilets to be max 16-18" to center from side wall
---	--------------------------	---

Comments: