

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20215184  
Address: 2022 SW FARM FIELD LN, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Mitchell Schwarz	Not Ready	Thursday, July 28, 2022

Corrective Action Required:

1	Misc	-complete garage portal frame nailing (nail top plate to header per plans and design) -all anchor bolts to be within the middle 1/3 of sill plate(could not inspect insulated) -furr down return air for insulation in garage(could not inspect fire blocking of this because of insulation) -complete all bath vents -fire block furr out wall in garage for dwv (when using Unfaced insulation it must be packed tightly and securely in place) could not inspect due to insulation -address notched lvl header above rear slider could not inspect due to insulation -uncover/complete S3.2 10 detail at slider area not completed -address rear great room windows not framed to plans (could not inspect engineer fix due to covering) -complete plumbing for master tub -frame front door to plans -address rafters landing on blocks and 2nd floor -address rafter to ceiling joist connection above front entry -address over notched ceiling joists and rafter bearing at bed 2/3 bath -address over notched floor joists under master shower
---	------	---

- seal return air panning near egress window in basement
- seal gaps in return air panning end above beam in basement near E wall

Uncover all 2nd floor items

**Comments:**