

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20215028
Address: 2601 NE MCBAINE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Adam Nacke	Partial	Thursday, July 28, 2022

Informational:

1	Misc	7-26-22 AN KAT has began uncovering a existing storm box and are also going to begin start installing storm pipe
		7-27-22 AN. KAT was continuing to install storm pipe
		7-28-22 AN Kat was going to work but it has Ben raining all morning

Comments: