

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20214053  
Address: 2020 SW HOOK RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Aggregate Base</b>	Diana Johnson	Partial	Friday, July 22, 2022

Informational:  
1 Misc On 3.22.2022 No Activity today due to the rain.

On 7.8.2022 Spalding installed rock sub-grade on top of chemical stabilization after using a 20.16 ton tandem truck to perform proof roll and pass proof roll on 7.7.2022

Informational:  
2 Misc On 7.22.2022 Superior Bowen applied 1,432.03 tons of Type 5 RC 40% base asphalt

**Comments:**