

ADMINISTRATIVE OFFICE
P.O. BOX 50
LEAVENWORTH, KS 66048
(913) 772-4010



"BUILDING MATERIALS SINCE 1892"

CONCRETE ORDERS
CENTRAL DISPATCH
(913) 281-0111

PURCHASED BY		LOCATION	
CUSTOMER: Blue Moon Hauling LLC	FINISHER: Steve 93	ADDRESS: 400 SE Blue Pkwy	
CODE: 708	MAP PAGE: 34	LS HIGH SCHOOL: 291 North (past 50 Hwy) to Blue Pkwy - East (pas t Douglas) to Browning - North to job on Browning	
SALES TYPE: Commercial	PROJECT #:		
P.O. #			

DELIVERY When delivery on private property is specified, damage of any kind to sidewalks, curbs, driveways, buildings, trees, shrubs, lawn, etc. is at customer's risk.

DELIVERY PROFESSIONAL: Tom Menasco **TRUCK NUMBER: 0308**

10-1 LOAD	10-2 LEAVE PLANT	DUE ON JOB	10-3 ARRIVE ON JOB	10-5 START DISCHARGE	10-6 FINISH DISCHARGE	10-9 LEAVE JOB SITE	10-10 ARRIVE AT PLANT
9:10 AM		9:25 AM					

FIELD TEST ON JOB SITE					ESTIMATED	WATER ADDED	PREVIOUS
AIR	TEST CYLS	TEMP	YIELD	SLUMP	SLUMP ON JOB	PER CUSTOMER	TRUCK

Note: This Concrete is accurately weighed by computer while the batch weights for each load are recorded. The water/cement ratio is designed for optimum strength and durability. We cannot assume responsibility for the concrete if excessive water is added to the mix.

ORDER Customers holding trucks beyond 5 minutes per cubic yard will be charged for "truck time".

DELIVERY DATE	ORDER CODE	TICKET NUMBER	USE	SLUMP
16-Mar-2011	45	831025	KICKERS	4.00 in

LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	PRODUCT CODE	PRODUCT DESCRIPTION	UNIT PRICE	AMOUNT
10.00	10.00	10.00	LEES610C	WA610-1-4.40 LEE'S SUMMIT		
40.00	40.00	40.00	326FLEX	6" REFLEX EXPANS		
1.00	1.00	1.00	32LZBEXP	L-Z C & G EXPANS		
10.00		0.00	99DC	NON-TAXABLE DELI		

WINTER SERVICE C

For Deliveries Made In Missouri: Notice to Owner				For Deliveries Made In Kansas: Notice to Owner				SUBTOTAL		
Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a Mechanic's Lien on the property which is the subject of this contract pursuant to Chapter 429 RSMo. To avoid this result you may ask this contractor for "Lien Waivers" from all persons supplying material or services for the work described in this contract. Failure to secure lien waivers may result in your paying for labor and material twice.				Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a Mechanic's Lien on the property which is the subject of this contract pursuant to K.S.A. 60-1103. To avoid this result you may ask this contractor for "Lien Waivers" from all persons supplying material or services for the work described in this contract. Failure to secure lien waivers may result in your paying for labor and material twice.				TAX		
								TICKET TOTAL		
								PREVIOUS TOTAL		

LOAD PLANT: Lee's Summit, MO PLANT OPERATOR: Mark Brasfield

Slump		Water						Wat/Cem Ratio		Load Total
Designed	Batched	In Truck	Adjust	Trim	Designed	Actual	To Add	Design	Actual	Weight
4.5 in	4 in	22.0 gl	0.0 gl	0.0 lb	2440.0 lb	2180.6 lb	76.1 lb	0.400	0.388	38173 lb

Material	Specific Gravity	Quantities			Percentage			Water
		Design	Required	Batched	Absorption	Moisture	Variance	
GRE_F	2.63	1789 lb	18264 lb	18310 lb		1.72% A	0.25%	309 lb
SAND_H9	2.63	1188 lb	12376 lb	12330 lb		3.79% A	-0.37%	451 lb
WATER	1	244.00 lb	.00 lb	.00 lb				
AIR	0	1.20 /C	73.20 oz	73.00 oz			-0.27%	
ADVA140	0	6.00 /C	366.00 oz	366.00 oz			0.00%	
HOL_I/II	3.15	610.0 lb	6100.0 lb	6085.0 lb			-0.25%	
HOT	1	100.00 % #	1426.00 lb	1421.00 lb			-0.35%	1421.00 lb

NOTES DANGER MAY CAUSE BURNS TO EYES AND SKIN READ THIS WARNING BEFORE USING.

Contains Portland Cement. Contact with wet (unhardened) concrete, mortar, cement or cement mixtures can cause skin irritation, severe chemical burns, or serious eye damage. Avoid contact with eyes and skin. Wear waterproof gloves, a fully buttoned long-sleeved shirt, full-length trousers, and tight fitting eye protection when working with these materials. If you have to stand in wet concrete, use waterproof boots that are tight at tops and high enough to keep concrete from flowing into them. If you are finishing concrete, wear kneepads to protect knees. Wash wet concrete, mortar, cement, or cement mixtures from your skin with fresh, clean water immediately after contact. Indirect contact through clothing can be as serious as direct contact, so promptly rinse out wet concrete, mortar, cement or cement mixtures from clothing. Seek immediate medical attention if you have persistent or severe discomfort. In case of eye contact, flush with plenty of water for at least 15 minutes. Consult a physician immediately. KEEP OUT OF REACH OF CHILDREN.

USER AGREES TO CONVEY THIS WARNING TO ALL PERSONS WHO MAY PURCHASE, USE OR COME IN CONTACT WITH WET (UNHARDENED) CONCRETE, MORTAR, CEMENT, OR CEMENT MIXTURES

Pmt Amount Pmt Method DP Initials **X**