

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20215409  
Address: 940 NW PRYOR RD, Unit:A, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Occupancy Inspection - Codes Commercial</b>	Mark Harding	Failed	Friday, July 29, 2022

Corrective Action Required:

1	Miscellaneous Correction	<ul style="list-style-type: none"><li>-Upload Health Department report to portal</li><li>-Provide certification that fireproofing is installed to proper thickness-obtain letter and upload to portal</li><li>-Provide screening at CO2 tank at exterior to conceal tank</li><li>-Seal all through floor penetrations ( floor sinks &amp; floor drains ) with approved material-per UL1479 and ASTM E84</li><li>-Cut drain pipes to 1" above flood level rim</li><li>-Label panel, complete panel schedule</li><li>-Secure water line feeding ice machine</li><li>-Provide backflow device for carbonated beverage dispenser use ASSE 1022</li><li>-Provide plumbing protection at sink per IPC 404.3</li><li>-Provide GFCI Protection at all kitchen receptacles</li><li>-Accessible toilets to be max 16-18" to center from side wall</li></ul>
---	--------------------------	---

Corrective Action Required:

2	Misc	locked no answer and no lock box code
---	------	---------------------------------------

**Comments:**