

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20215028  
Address: 2601 NE MCBAINE DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Adam Nacke	Partial	Friday, July 29, 2022

Informational:

1	Misc	7-26-22 AN KAT has began uncovering a existing storm box and are also going to begin start installing storm pipe 7-27-22 AN. KAT was continuing to install storm pipe 7-28-22 AN Kat was going to work but it has Ben raining all morning  7-29-22 AN KAT is trying to locate the fire line so they can install the storm pipe.
---	------	---

**Comments:**