

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20214153

Address: 2150 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081  
2100 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Stabilized Subgrade</b>	Eric Sharp	Passed	Monday, August 01, 2022

Informational:

1 Misc

They laid down 12 inches of Portland Cement at 6% moisture for Black Twig.  
RP 12-13-21

Seal-o-matic was onsite performing sub base stabilization on upper part of Black Twig Cir and parking lot behind northern apartment. CFS was onsite doing compaction testing. Initial tests were coming back at all above 96% compaction and 6% moisture content. 6/16/22 ES

Performed proof roll on parking lot on north side of apartments. Passed.  
6/17/22 ES

ESS began laying and compacting aggregate on stabilized sub grade today.  
6/20/22 ES

Seal-O-Matic doing sub base stabilization. 7/19/22 ES

Seal-O-Matic finished tilling in cement treatment for base. ESS working on cutting grade. Will proof roll 7/21 pm. 7/20/22 ES

Proof rolled with 19.91 ton load. Passed. 7/21/22 ES

Performed proof roll for curbs with a 20.10 ton load. Passed 8/1/22 ES

**Comments:**