

IN-PLACE DENSITY: K47671

CLIENT: WOODLAND OAKS LLC
656 BAYBERRY LN, STE 101
LEE'S SUMMIT, MO 64063

REPORT NO: K47671
REPORT DATE: 7/29/2022
SERVICE DATE: 7/21/2022

PROJECT: R20-22-093
WOODLAND OAKS FINAL PLAT

AUTHORIZATION:
CONTRACTOR:

SERVICES: Perform in-place density and moisture content tests to determine the degree of field compaction.

Gauge

| Type | Serial No. | Test Mode | Density Current | Density Previous | Moisture Current | Moisture Previous |
|--------------|------------|---------------------|-----------------|------------------|------------------|-------------------|
| TROXLER 3440 | 21653 | Direct Transmission | 1644 | 1656 | 645 | 646 |

Requirements

| | Density Method | Density Specification | Moisture Method | Moisture Specification |
|---|----------------|-----------------------|-----------------|------------------------|
| A | ASTM D6938 | $\geq 95\%$ | ASTM D3017 | -3% / +3% of optimum |

Test Proctors

| No. | Test Type | Material | Optimum Moisture | Max Density | Reference |
|-----|---|-----------------------|------------------|-------------|-----------|
| 1 | STANDARD PROCTOR ASTM D698, Method B | GRAY BROWN SILTY CLAY | 20.8% | 101 pcf | K47485 |



Results

| No. | Location | Probe Depth | Lift/Elev | Proctor | Field Moist. | Opt. Moist. | Moist. Result (Req.) | Dry Density (pcf) | Max Density (pcf) | Compaction % | Density Result (Req.) |
|-----|-------------------------------------|-------------|-----------|---------|--------------|-------------|----------------------|-------------------|-------------------|--------------|-----------------------|
| 1 | Woodland Oaks Circle Station 8 +00 | 12 | -2' | 1 | 20.2% | 20.8% | Pass (A) | 98.4 | 101.0 | 97% | Pass (A) |
| 2 | Woodland Oaks Circle Station 9+02 | 12 | -2' | 1 | 18.2% | 20.8% | Pass (A) | 103.0 | 101.0 | 102% | Pass (A) |
| 3 | Woodland Oaks Circle Station 9+02 | 12 | -3' | 1 | 22.3% | 20.8% | Pass (A) | 96.2 | 101.0 | 95% | Pass (A) |
| 4 | Woodland Oaks Circle Station 9+02 | 12 | -4' | 1 | 20.9% | 20.8% | Pass (A) | 97.0 | 101.0 | 96% | Pass (A) |
| 5 | Woodland Oaks Circle Station 10 +00 | 12 | -1' | 1 | 20.9% | 20.8% | Pass (A) | 96.7 | 101.0 | 96% | Pass (A) |
| 6 | Woodland Oaks Circle Station 10 +00 | 12 | -2' | 1 | 21.8% | 20.8% | Pass (A) | 97.3 | 101.0 | 96% | Pass (A) |
| 7 | NE Woodland Oak Drive Station 4 +00 | 12 | 0' | 1 | 19.7% | 20.8% | Pass (A) | 104.1 | 101.0 | 103% | Pass (A) |
| 8 | NE Woodland Oak Drive Station 4 +00 | 12 | -1' | 1 | 19.7% | 20.8% | Pass (A) | 102.9 | 101.0 | 102% | Pass (A) |
| 9 | NE Woodland Oak Drive Station 3 +00 | 12 | 0' | 1 | 18.3% | 20.8% | Pass (A) | 102.5 | 101.0 | 101% | Pass (A) |
| 10 | NE Woodland Oak Drive Station 3 +00 | 12 | -1' | 1 | 19.5% | 20.8% | Pass (A) | 102.7 | 101.0 | 102% | Pass (A) |
| 11 | NE Woodland Oak Drive Station 2 +00 | 12 | 0' | 1 | 18.7% | 20.8% | Pass (A) | 100.8 | 101.0 | 100% | Pass (A) |
| 12 | NE Woodland Oak Drive Station 2 +00 | 12 | -1' | 1 | 21.1% | 20.8% | Pass (A) | 101.2 | 101.0 | 100% | Pass (A) |

TECHNICIAN: Jon Shrout
 Engineering Technician

REPORT DISTRIBUTION:
 DANA WIENCEK
 ADAM NACKE
 STEVE ROBBINS

KANSAS CITY TESTING & ENGINEERING, LLC,

JIM BYRNES, R.G.
 PROJECT MANAGER