



## IN-PLACE DENSITY: K47584

**CLIENT:** WOODLAND OAKS LLC  
656 BAYBERRY LN, STE 101  
LEE'S SUMMIT, MO 64063

**REPORT NO:** K47584  
**REPORT DATE:** 7/29/2022  
**SERVICE DATE:** 7/18/2022

**PROJECT:** R20-22-093  
WOODLAND OAKS FINAL PLAT

**AUTHORIZATION:**  
**CONTRACTOR:**

**SERVICES:** Perform in-place density and moisture content tests to determine the degree of field compaction.

### Gauge

Type	Serial No.	Test Mode	Density Current	Density Previous	Moisture Current	Moisture Previous
TROXLER 3430	19989	Direct Transmission	1470		689	

### Requirements

	Density Method	Density Specification	Moisture Method	Moisture Specification
A	ASTM D6938	$\geq 95\%$	ASTM D3017	-3% / +2% of optimum

### Test Proctors

No.	Test Type	Material	Optimum Moisture	Max Density	Reference
1	STANDARD PROCTOR ASTM D698, Method B	GRAY BROWN SILTY CLAY	20.8%	101 pcf	K47485

### Results

No.	Location	Probe Depth	Lift/Elev	Proctor	Field Moist.	Opt. Moist.	Moist. Result (Req.)	Dry Density (pcf)	Max Density (pcf)	Compaction %	Density Result (Req.)
1	Woodland Oak Drive at lots 3 and 4	6	-3	1	19.2%	20.8%	Pass (A)	101.3	101.0	100%	Pass (A)
2	Woodland Oak Drive at lots 2 and 3	6	-3	1	18.7%	20.8%	Pass (A)	100.1	101.0	99%	Pass (A)
3	Woodland Oak Drive at lots 1 and 2	6	-2	1	18.9%	20.8%	Pass (A)	104.0	101.0	103%	Pass (A)



---

### Additional Comments

---

Performed tests on road subgrade fill. Locations listed based on adjacent lots.

**TECHNICIAN:** DANIEL TRIPP  
ENGINEERING TECHNICIAN

**REPORT DISTRIBUTION:**  
DANA WIENCEK  
ADAM NACKE  
STEVE ROBBINS

KANSAS CITY TESTING & ENGINEERING, LLC,

A handwritten signature in blue ink, appearing to read 'J. Byrnes', written over a horizontal line.

JIM BYRNES, R.G.  
PROJECT MANAGER