

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20215290  
Address: 2200 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Eric Sharp	Partial	Monday, August 01, 2022

Informational:

1 Misc

JD Bishop concrete crew poured 62 yds of KCM MB 4K sidewalk along back edge of curb applying white cure as they went. 7/21/22 ES

JD Bishop crew poured ~8 yds of KCM MB sidewalk to finish up around approach and some on Black Twig Cir also. 7/29/22 ES

**Comments:**