

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20215064  
Address: 3713 SW MARYVILLE PL, LEES SUMMIT, MO 640823715 SW MARYVILLE PL, LEES SUMMIT, MO  
640823717 SW MARYVILLE PL, LEES SUMMIT, MO 640823711 SW MARYVILLE PL, LEES  
SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Patrick Schonfeldt	Failed	Monday, August 01, 2022

Corrective Action Required:

1	Misc	-NAIL EXTERIOR SHEATHING CS-PF AT REAR ALL UNITS PER PLANS (NOT DONE, SEE PLANS/ IRC R602.10.6.4 FOR DETAIL AND NAILING PATTERN)
---	------	---

UNIT 3717: OK TO INSULATE AND ROCK (GB SCREW PATTERN APPROVED  
7/18/22)

UNIT 3715: OK TO INSULATE AND ROCK (GB SCREW PATTERN APPROVED  
7/18/22)

UNIT 3713: OK TO INSULATE AND ROCK (GB SCREW PATTERN APPROVED  
8/1/22)

UNIT 3711: OK TO INSULATE AND ROCK (GB SCREW PATTERN APPROVED  
7/28/22)

**Comments:**