

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20214758
Address: 1270 SE BROADWAY CIR, LEES SUMMIT, MO 640811300 SE RANSON RD, LEES SUMMIT, MO 640811001 SE BAILEY RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	Tom Taylor	Passed	Tuesday, August 02, 2022

Informational:
1 Misc On Wednesday, 6-14-2022. Amino Brothers layed asphalt base from Idecker asphalt in Grandview Mo. on the lane widening in front of the middle school and (1) lift of base asphalt was placed east of the Hamblen and Bailey Rd intersection. Asphalt was also placed in front of the animal Hospital.

Informational:
2 Misc On Thursday, 7-07-2022. Amino Brothers Asphalt placed 2nd base lift of asphalt in front of school entrances.

Informational:
3 Misc On Friday, 7-29-2022. Amino Brothers placed Base Lift of asphalt on the turn lane from Bailey to Broadway to Norwood Dr.

Informational:
4 Misc On Saturday, 7-30-2022. Contractor placed base asphalt at the SE entrance of Cape Dr.

Informational:
5 Misc On Monday, 8-01-2022. Amino Brothers are placing surface asphalt at entrances for the school turn lanes. Contract also placing surface asphalt for the intersection of Bailey and Century. All surface is placed on lane widening on Bailey Rd.

On Tuesday, 8-02-2022. Asphalt contractor finished asphalt surface for the

lane widening and various entrances around the Middle school. this completes all asphalt for Lee's summit area. States Ranson Rd has not been completed as of today.

Comments: