

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20213746  
Address: 725 SW 15TH CIR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Mitchell Schwarz	Failed	Wednesday, August 03, 2022

Corrective Action Required:

1 Misc

- Provide 5/8" bolt and plate washer at each side of second PFH-EADT SIDE OF WEST DOOR
- Tighten anchor bolts-NOT COMPLETE-SEE PFH
- Fireblock top and bottom of double walls and fireblock vertical 10' oc max-NOT DONE
- Strap exterior top plates lapped less than 24" at dining room south wall
- Fireblock dead spaces by fireplace with approved means SEAL GAPS
- Add full length Jack stud under beam for porch at exterior corner of wardrobe, master bed,
- Lower Bocca plate to protect 2" below plate at master bath all locations

**Comments:**