

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20220349
Address: 2027 SW HOOK FARM DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Thursday, August 04, 2022

Corrective Action Required:

1	Misc	-address over bored studs at garage portal frame/E wall -seal top plate penetrations in garage -anchor bolts to be in the middle 1/3 of sill plate -Address rafters landing on obs -add roof boots for roof penetrations see laundry -address over notched ceiling joist above pantry -hangers for lvl above master -strap top plate above bed 2 closet -seal top plate penetration entry closet -hanger for double lvl above stairs -seal penetrations into furr down in basement hall -seal penetration in RA above bed 4 -vertical to horizontal fireblocking every 10' see basement W wall -install all doors and windows -complete and install deck
---	------	--

Comments: