

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20223080  
Address: 4408 SW GRINDSTONE CIR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Underslab Plumbing Inspection - Residential</b>	Patrick Schonfeldt	Not Ready	Friday, August 05, 2022

Corrective Action Required:

1	Misc	INSPECTION DENIED
		- FOOTING POURED WITHOUT INSPECTION
		- ADDRESS EROSION CONTROL ON LOT
		- POST SITE ADDRESS
		-BACKFILL AT FOUNDATION TO ALLOW FOR COMPLETE INSPECTION

Comments: