

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20212244
Address: 890 NE LANGSFORD RD, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Commercial Curb Inspection	John Jackson	Partial	Friday, August 05, 2022

Informational:

1 Misc

08/04/22 Thursday MJM (Turner)

Approximately 100' of curb was poured for the parking lot yesterday.

Patching on the backside of curbs shall be done to fill in voids.

Approximately 150' of curb will be poured around 10:30AM today.

08/05/22 Friday MJM (Turner/ Leavcon Concrete)

Approximately 80' of curb will be formed and poured today. Pouring of concrete will be around

11:00 AM. Third party testing PSI was on site doing concrete slump test and collecting break cylinders.

Comments: