

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20215236
Address: 1521 SW GEORGETOWN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Not Ready	Monday, August 08, 2022

Corrective Action Required:

1	Misc	INSPECTION DENIED
---	------	-------------------

NOT READY FOR INSPECTION, MISSING JOIST HANGERS, BROKEN TRUSSES NO ENGINEER LETTER RECEIVED, COMPLETE ALL FIREBLOCKING, FUR OUTS AT HVAC GARAGE WALL, GARAGE PORTAL TENSION STRAPS, TRADES WORKING AT TIME OF INSPECTION, ETC.

THESE SAME ISSUES DISCUSSED DURING LAST INSPECTION 7/19/22 AND HAVENT BEEN RESOLVED

ROCK HAS BEEN DELIVERED TO HOUSE AND IS STAGED ALONG WALLS, MOVE ALL STACKS OF ROCK OFF WALLS AND STACK IN CENTER OF ROOM SO INSPECTION CAN BE PERFORMED BEFORE RESCHEDULING

Comments: