CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20221791

Address: 4717 NE JAMESTOWN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Shawn Hoffman Failed Tuesday, August 09,

Residential 2022

Corrective Action Required:

1 Miscellaneous

Correction provide city stamped plans

Post address

Address Notched joist at hip in garage

nail 2x4" to LVL 2 rows at 3" on center of #16 sinkers PFH portal frame

Add king stud I beam garage

fire block master closet at switches wiring top Install windows and nail siding through out Complete electrical at fire place wall

Complete electrical at fire place wall Complete basement bathroom vent Fire block basement bathroom ceiling Fire block top of chase basement tub

Fire block RA space at basement plumbing vanity Solid block over beam basement egress window

Comments: