

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20220646
Address: 805 NE LAKEWOOD BLVD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Commercial	Mark Harding	Failed	Tuesday, August 09, 2022

Corrective Action Required:

1	Misc	**PROVIDE APPROVED SET OF PLAN ON SITE -SUBMIT AS-BUILT UNDERSLAB PLUMBING PLAN ** new plans on site from 8-2. Plans show 3" from floor drain to above slab for vent at east side of building for 2" VTR. 3" DWV and all floor sinks are flowing into Grease trap. Plans only show 3 compartment sink entering grease trap. Uncover all pipe for inspection. Rear portion at grease trap is covered and unable to see 3-4" fittings and piping design.
---	------	--

Comments: