

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20222495
Address: 725 SW 15TH CIR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Residential	Robb Popp	Failed	Tuesday, August 09, 2022

Corrective Action Required:

1	Miscellaneous Correction	-Remove all loose soil, vegetation and trash from footing -Support all pier pads -Maintain 3" clearance from soil to steel bars
---	-----------------------------	---------------------------------------------------------------------------------------------------------------------------------------

Comments: