

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20216366

Address: 3635 NE AKIN DR, Unit:WTR, LEES SUMMIT, MO 640643691 NE AKIN DR, Unit:WTR, LEES SUMMIT,  
MO 640643695 NE AKIN DR, Unit:WTR, LEES SUMMIT, MO 640643635 NE AKIN DR,  
Unit:A, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Adam Nacke	Partial	Tuesday, August 09, 2022

Informational:

1 Misc

7-7-22 RH. Contractor on site starting sidewalk. Sidewalk was being formed up to LS and ADA Standards.

7-7-22 RH. Afternoon. Sidewalk was formed up and aggregate placed and compacted.

7-8-22 RH. Crew was pouring and finishing the concrete for what was inspected the day before.

7-11-22 RH. South sidewalk looks good and meets ADA and LS Spec. Started to see some cracking on some panels, need to come back to reinspect. Storm box was chipped and will need patched.

8-9-22 RH. Contractor continues to install sidewalk along the South side of building. Contractor is still setting up forms and aggregate so no inspection scheduled yet.

**Comments:**