

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20215184
Address: 2022 SW FARM FIELD LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Tuesday, August 09, 2022

Corrective Action Required:

1 Misc

- complete all bath vents
- address notched lvl header above rear slider could not inspect due to insulation
- uncover/complete S3.2 10 detail at slider area not completed
- complete plumbing for master tub
- address rafters landing on blocks at 2nd floor
- address rafter to ceiling joist connection above front entry
- address over notched ceiling joists and rafter bearing at bed 2/3 bath
- address over notched floor joists under master shower
- seal return air panning near egress window in basement
- seal gaps in return air panning end above beam in basement near E wall

Uncover all covered items
Do not dry wall
Do not insulate

Comments: