

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20216533  
Address: 509 SE CARTER RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Patrick Schonfeldt	Failed	Tuesday, August 09, 2022

Corrective Action Required:

1	Misc	-secure electric box at duct ceiling furred down garage -fireblock Plumbing fur out garage wall -seal all top and bottom plate penetrations at garage, garage entry , pantry -seal all low volt penetrations throughout -nail off portal tension straps -seal all penetrations through air returns -pan off air return at joist cavity above furred down at great room windows -(2) 2x10 at 1st floor stair wall per plans, (air return blocked )
---	------	--

**Comments:**