

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20220180  
Address: 525 SE CARTER RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Shawn Hoffman	Failed	Wednesday, August 10, 2022

Corrective Action Required:

1	Misc	PFH portal frame, nail 2x4 to header per plan 2 rows @ 3" on center #16 sinkers Unable to inspect patio cover, please remove a corner sheeting Front door entry wall not tied in at top plate, strap corners Nail all exterior corners per plan Missing hanger truss to girder kitchen @ bedroom 2 Anchor steel column bottom of stairs Solid block cantilever basement into garage
---	------	---

**Comments:**