

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20220902  
Address: 520 NE TOWN CENTRE DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Erosion Sediment Control (ESC) Inspection</b>	Adam Nacke	Partial	Thursday, August 11, 2022

Informational:

1	Misc	6-30-22 AN. Gordan is installing the silt fence now so grading can begin
		7-7-22 RH. Silt fence is up and in working order.
		7-12-22 RH. Silt fence is up and in working order.
		7-20-22 AN silt fence is in good working order

Corrective Action Required:

2	Miscellaneous Correction	7-22-22 AN street needs to get cleaned up
		7-26-22 AN silt fence is in good working order

Corrective Action Required:

3	Miscellaneous Correction	8-4-22 AN. Trucks are starting to track mud in to the roadway. Please keep it cleaned up
		8-11-22 AN silt fence is in good working order and road is clean

Comments: